



Animal Waste Storage Facility Plan Checklist

(Plans are to conform with NRCS Standards 313, 634, and 590. At a minimum, the plan must include the following items)

- 1. Number and size of animals that will add waste tot the facility.
- 2. Dimensions of the facility.
- 3. A plan view of the facility drawn to a size not larger than a 1" to 20' scale.
The plan drawing must show...
 - buildings within 250 ft. and homes within 500 ft. of the proposed facility
 - a north arrow a bench mark the drawing scale
 - location of any wells within 300 ft. of the facility
 - soil test pit locations soil test pit elevations
 - location and elevation of streams within 500 ft. of the facility
 - location and elevation of any sinkholes or karst features within 500 ft. of the facility
 - location and elevation of bedrock discovered during the soils investigation
 - location and elevation of any water table or saturation indicators discovered during the site investigation
 - drainage control locations and outlet
- 4. Soil test pit logs
- 5. The construction and material specifications and structural design criteria of the proposed facility.
- 6. Details of the manure transfer system including the pump brand a installer.
- 7. Details of fencing, warning signs, and safety features.
- 8. Agitation access layout.
- 9. Make and model of pre-qualified structure, if used.
- 10. Seeding specifications.
- 11. A written operation and maintenance plan for the facility.
- 12. A nutrient management plan.
- 13. Certification stamped by a registered profession engineer, or signed by a Department of Agriculture Trade and Consumer Protection (DATCP), Land Conservation Department (LCD) or Natural Resource Conservation Service (NRCS) certified Agricultural Engineering Practitioner that the plan meets the requirements of the ordinance.
- 14. A non-refundable permit fee.